IDRAb'M

# M. A. R. 57 (Rule 116)

## Measurement Book

**No. B** 512713

Serial No. .....

Name of Work providing and fixing of street light fitting from control cubicle to junction box no 12 and 13 in village nagasandra Dasarahalli Assembly constituency From..... To.....

Name of Contractor of nature of Agency M/s The technical market-2 (BBMP) KR IDL

Date of commencement of work G.O.No.LD(W)0000023/2017-18 Date-21/3/2018

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 1) | (G) Street light: supply of LED street light with pressure die cast all round body with optimal heat sink for best thermal dissipation. ~~Furnished~~ Diffuser with injection moulded PC high grade polycarbonate material with high transmission, glowing & clear light output Rated life hours 50,000 hrs & above maintained @ 70% CCT 5500K. IP66 for Detailed Spec Refer page no 512 ~~401~~ item No 1 LED street light 65 watts | 8 | 2 | NOS | -0- | 8720/- | 1553760/- |

EE (E)
DZ

Scanned by CamScanner

# MEASUREMENT BOOK

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | 2) LED street light supply & LED street light with dimming driver all having body with option for built in thermal protection with ejection moulded of high polycarbonate material with high transmission, delivering minimum light output. Rated life having life 50000 hrs @ lumen maintenance @ 70% CCT 5500 K DP 66 operating electrical current and Surge protection device for Detailed Spec Ref pgeno 81270 JVS/NO 9. 90watt. | 35 | nos | 312501- | 6 | | 7812501- |

EE (Ele) DZ

EE (Ele)

Scanned by CamScanner

# MEASUREMENT BOOK

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | | | | | Total | M | 2418455 |
| | Add KRDC charges 11% | | | | | M | 268977.05 |
| | | | | | Total | M | 2684452.05 |
| | Details of GTC Building Steel Light Pole | | | | | | |
| 1) | 14/HMR/TC/GU/Back Lane/01/04 | | | | | | TC Nagar Jewellery works |
| 2) | 14/HMR/TC/GB/Road/01/03 | | | | | | TC SCV mart HMR Layout |
| 3) | 14/HMR/TC/GB/KUB/01/02 | | | | | | TC 5th cross HMR Layout |
| 4) | 14/HMR/TC/GB/Circle | | | | | | TC HMR Circle. |

Scanned by CamScanner

**M. A. R. 57 (Rule 116)**

Measurement Book

**No. B** 512721

Serial No. .....

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |

JUNIOR ENGINEER (Civil)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

ASST. EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Scanned by CamScanner

# MEASUREMENT BOOK

| ate | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | 2 | Number 3 | Length 4 | Breadth 5 | Depth 6 | 7 | 8 |
| | | | | | | Abstract Part Bill | 268452 |
| | | | | | | IT 2% | 53685 |
| | | | | | | LWCT 1% | 26842 |
| | | | | | | CBT 0.1% | 2685 |
| | | | | | | FD | 134200 |
| | | | | | | TD | 217412 |
| | | | | | | NA | 2466740 |

Audited and admitted for Rs. 268452

Passed by Cheque for Rs. 2466740/-

(Twenty four lakh sixty six thousand

seven hundred forty only

by adjustment Rs. 217412/-

Accounts Superintendent

Exe. Engineer (Ele)

B.B.M.P. Dasarahalli Division

Scanned by CamScanner